

3.1 QUALITY TEST CERTIFICATE

Product Name: Flange,Blind Standard:ASME B16.5

Contract No: GTL-PI-250916 Certificate number:GTL251020-01

HT No:25101701 Level: II

Quantity: 102 Grade of steel: A105

Purchaser:OIL METAL SA

Manufacturer: GREATLAND VALVE CO., LTD

Date of production:2025.10.20

The quality inspection of this batch of forgings is in line with the requirements of “Pressure pipeline Safety Technical Supervision Regulations - Industrial Pipelines”, design drawings and industry standards.

For and on behalf of
GREATLAND VALVE CO., LTD
Special equipment pressure vessel license No:TS25136-2026

Authorized Signature(s)

2025/10/20

Quality Inspection Report

Lot number	GTL251020-01~03					Materials			A105		
Furnace number	TZ25-02057					Forging ratio			≥3		
Forging temp	800~1250℃					Heat treatment condition			Normalizing		
HTT	920℃					Holding time			1.5h		
Composition (%)	C	Mn	Si	S	P	Cr	Ni	Mo	V	Cu	
	0.21	0.97	0.22	0.002	0.010	0.12	0.03	0.003	0.001	0.07	
Mechanical properties	Rm MPa		Rp0.2 MPa		A (%)		Impulse test			HBW	
							Temp °C	KV2 J			
	501		308		22.5		0		55/56/62		145
NDT	Method		Standard		Level		Conclusion				
	—		—		—		—			—	
	Appearance quality, standard provisions										Result
There is no visible crack, sandwich, folding, slag inclusion.											
The grinding part is too smooth, and the clearing depth meets the specified requirements.											
Shape, size and surface quality meet the requirements of the order drawing.											
Item	Specifications		Quantity		Item		Specifications		Quantity		
1	SW 0.5" #150 RF SCH80		50		10						
2	WN 0.75" #600 RF SCH160		50		11						
3	BL 10" #900 RTJ		2		12						
4	--		--		13						
5					14						
6					15						
7					16						
8					17						
9					18						
Conclusion: This batch of forgings meets the technical requirements of ASTM A105/A105M-2023 standard											

Surveyor: 张慧芬 Inspector: 吴健 2025/10/20