

EN10204 3.1 Material Test Report

Product Name: WN Flange

Standard: ASTM/ASME

Contract No:GTL-PI-241114

Certificate number:GTL24121501

HT No.:8763 Level: II

Quantity: 600 Grade of steel:A105

Purchaser:OIL METAL SA

Manufacturer: GREATLAND VALVE CO., LTD

Date of production:2024.12.15

The quality inspection of this batch of forgings is in line with the requirements of “Pressure pipeline Safety Technical Supervision Regulations - Industrial Pipelines”, design drawings and industry standards.

For and on behalf of
Special equipment production license No:
GREATLAND VALVE CO., LTD
TS25136-2026大地实业有限公司

2024/12/15

Authorized Signature(s)

Lot number	GTL241215-01			Materials				A105			
Furnace number	2115817			Forging ratio				≥3			
Forging temp	800~1250℃			Heat treatment condition				Normalizing			
HTT	920℃			Holding time				1.5h			
composition (%)	C	Mn	Si	S	P	Cr	Ni	Mo	Ti	Cu	V
	0.19	0.82	0.22	0.0060	0.0076	0.069	0.030	0.002	0.001	0.058	0.06
Mechanical properties	Rm MPa		Rp0.2 MPa	A(%)	Elongation (%)		Impulse test		HRC HBW		
							Temp ℃	KV2 J			
	495		275	33	26		0		74/86/90		143
NDT	Method		Standard			Level		Conclusion			
	—		—			—		—			
Appearance quality, standard provisions								Result		Conclusion	
There is no visible crack, sandwich, folding, slag inclusion.								Qualified	Qualified		
The grinding part is too smooth, and the clearing depth meets the specified requirements.											
Shape, size and surface quality meet the requirements of the order drawing.											
Item	Specifications			Quantity		Item	Specifications			Quantity	
1	2" #900/1500 RF SCH160			100							
2	2" #900/1500 RTJ SCH160			100							
3	4" #150 RF SCH40			150							
4	4" #900 RTJ SCH160			100							
5	6" #150 RF SCH40			150							
Conclusion:This batch of forgings meets the technical requirements of NB/T47008-2017 standard											

Surveyor: 张晓芬

Inspector: 李建 2024/12/15